



SITE INSPECTION REPORT FOR A SEWAGE SYSTEM PERMIT

FILE NUMBER

GU-5-03

Page 1 of 2

Owner _____ Date May 5/03

County/City/Twp. Brillford Lot# 8 Conc.# 12

Plan # _____ Sub Lot # _____ Roll # 4624060 Emergency # 911 _____
0000148000000

1. Assessment of Property


- a) Surface drainage: good fair poor
- b) Slope of ground: level gradual steep
- c) Clearances (horiz.): satisfactory unsatisfactory
- d) Percolation rate: 25-30 min./cm. Measured Estimated

2. Decision: On the basis of your application the property is:

- a) Acceptable if system is installed as outlined in item 3 below
- b) Not acceptable; Reason recorded under item 3

An applicant may appeal a decision by writing to:
The Building Code Commission
777 Bay St. 2nd Floor, Toronto, Ontario, M5G 2E5

Copy



3. Requirements of Sewage System:

- a) Working capacity of Septic Tank 8400 litres Holding Tank: N/A litres
- b) Length of absorption trench required _____ metres. c) Filter bed area 84 sq.m.; contact area 136 sq.m.
- d) Size of system is based on 5 bedrooms and / or 21 fixture units. Commercial details _____
Area of Building: 363 m²
- e) Proposed layout of sewage system, as below or, as per attached drawing(s)

IF ANY DEVIATION IS NECESSARY, APPROVAL MUST BE OBTAINED PRIOR TO INSTALLATION

4. Registered under Ontario New Home Warranties Plan Act. - YES NO

1. Ensure compliance w/ OBC, including additional setback of 2.4m added to all minimums.
2. Filter bed to be centered on test pit on high ground back 60+m towards W. sh. drive from turnaround area on lower side of drive.
3. Additional fill required to stabilize raised filter bed and create 4:1 mantle.
4. Specification sheet required for effluent pumps & alarm.
5. Aggregate sheet required for filter sand.
6. Filter bed to be raised 1.2 m above existing grade.
7. Filter bed to be split in two to create 2 beds each of 42m² with 68m² contact areas separated by 10m from each other.
8. Distribution box required to ensure each bed receives equal dose.

NOTES: 1) If a reserve area is indicated in the above-mentioned comments / drawings, this area must be retained free of structures for the installation of a replacement tile bed, when required.
2) It is an offence to use a system without a Permit. In order to issue a Permit, an inspection prior to the backfilling of your completed system is required. It is the owner's responsibility to ensure that this is done.

This Permit under the Ontario Building Code Act is hereby issued for the proposal outlined in the corresponding application as may be amended by the above requirements in item 3.

Inspected and Recommended by B. Colpith
(Appointed Inspector - Part B)
Date May 5/03.

Issued Tom Ullman
(Designated Sewage Inspector - Part B)



SITE INSPECTION REPORT FOR A SEWAGE SYSTEM PERMIT

FILE NUMBER

Attestation sketch - original permit applies

Ge-5-03

Page 2 of 2

Owner _____ Date *June 12/03*

County/City/Twp. _____ Lot# _____ Conc.# _____

Plan # _____ Sub Lot # _____ Roll # _____ Emergency # 911 _____

1. Assessment of Property

- a) Surface drainage: good fair poor
- b) Slope of ground: level gradual steep
- c) Clearances (horiz.): satisfactory unsatisfactory
- d) Percolation rate: _____ min./cm. Measured Estimated

2. Decision: On the basis of your application the property is:

- a) Acceptable if system is installed as outlined in item 3 below
- b) Not acceptable; Reason recorded under item 3

An applicant may appeal a decision by writing to:
The Building Code Commission
777 Bay St. 2nd Floor, Toronto, Ontario, M5G 2E5


Soil Condition	
Depth (metres)	Soil Type
0	
0.5	
1.0	
1.5	
Show rock elevation	
Show water table _____ W	

3. Requirements of Sewage System:

- a) Working capacity of Septic Tank: _____ litres Holding Tank: _____ litres
- b) Length of absorption trench required _____ metres. c) Filter bed area _____ sq.m.; contact area _____ sq.m.
- d) Size of system is based on _____ bedrooms and / or _____ fixture units. Commercial details _____
Area of Building: _____ m²
- e) Proposed layout of sewage system, as below or, as per attached drawing(s)

IF ANY DEVIATION IS NECESSARY, APPROVAL MUST BE OBTAINED PRIOR TO INSTALLATION

4. Registered under Ontario New Home Warranties Plan Act. - YES NO



NOTES: 1) If a reserve area is indicated in the above-mentioned comments / drawings, this area must be retained free of structures for the installation of a replacement tile bed, when required.
2) It is an offence to use a system without a Permit. In order to issue a Permit, an inspection prior to the backfilling of your completed system is required. It is the owner's responsibility to ensure that this is done.

This Permit under the Ontario Building Code Act is hereby issued for the proposal outlined in the corresponding application as may be amended by the above requirements in item 3.

Inspected and Recommended by *B. Colpitts*
(Appointed Inspector - Part 8)

Date *June 12/03* Issued *[Signature]*
(Designated Sewage Inspector - Part 8)

- OFFICES:
- 200 Rose Glen Rd., Port Hope, Ontario L1A 3V6
 - 22 Doxsee Ave. S., Campbellford, Ontario K0L 1L0
 - 35 Alice St., Brighton, Ontario K0K 1H0
 - Hwy. #118, Halliburton, Ontario K0M 1S0
 - 108 Angeline St. S., Lindsay, Ontario K9V 3L5
- PHONE (905) 885-9100
 - PHONE (705) 653-1550
 - PHONE (613) 475-0933
 - PHONE (705) 457-1391
 - PHONE (705) 324-3569